

DWEB - All Hotels, misc - WI #119

Electrical Panel Notes - Welcome Inn

06/08/2026 08:01 AM - Sieu Ngo

Status:	New	Start date:	06/08/2026
Priority:	Medium	Due date:	
Assignee:		% Done:	0%
Category:		Estimated time:	0.00 hour
Description			

History

#1 - 06/08/2026 08:09 AM - Sieu Ngo

WI Building 2 Electrical Panel - After Fire

Permits, drawings, etc - are all on One Note.

Panel Purchased: Jose "The Wire Guy", OfferUp, 602-405-0762

Installed by: Wyatt, Steve/Marlene cleaned up labeling, covered all fillers and knockouts - wyatt took 2 days to remove, 1.5 days to rewire. completed 6/7/26

City Inspector: Cliff - 509-671-2440

Electrician who spoke w/ Mario so that he could "sign off" on my design:

Dawn Stratton OFFICE MANAGER 928.242.3276 dawn@philstrattonelectric.com

Phil 928.229.8636 (direct Cell).

www.philstrattonelectric.com

NEC Inspection Process for new panel:

Once the panel is replaced need to call city & have inspected to get our "green tag". Then contact NEC so they can reconnect the meter. It would take a week or two to get NEC's schedule. If no green tag present at the time of the turnup, it is a \$100 fee.

Notes from NEC: NEC just set meters and run wires; they don't inspect. Once we have the green tag, it means we are good. They said to get in touch with the city to make sure we are meeting all the requirements cause they will be the ones who will inspect everything.

#2 - 06/08/2026 08:34 AM - Sieu Ngo

WI - Building 2 - Downstairs Maid Closet:

singles: 4 are 30amps, 18 are 20 AMPS, 9 doubles (all 20 amps). Need 42 slot Panel.

WI - Building 2 - Upstairs Maid Closet:

12 singles (all 20's), 7 doubles (20 amps). Currently using 24 slots, so 32 slotted panel should be enough. Guessing all are 20 AMPS.. No Main Switch.

#3 - 06/08/2026 08:48 AM - Kim Ramirez

- File *upstairs maidcloset.jpeg* added

- File *downstairs maidcloset.jpeg* added

Files

upstairs maidcloset.jpeg	599 KB	06/08/2026	Kim Ramirez
downstairs maidcloset.jpeg	569 KB	06/08/2026	Kim Ramirez